

Wilson Campus Development Programme Risk Register - ACTIVE

Last updated 01/06/2017

No.	ID	Category	Description	Impact	Identified by	Impact	Probability	Score	RAG Status	Proximity	Gross Score	Gross RAG Status	Mitigation/ Countermeasures	Risk Owner	Risk Actionee
1	WIL-01	Procurement	There is a risk that suitable alternative accommodation will not be available for services required to vacate the Wilson Hospital site prior to redevelopment.	The site cannot be vacated on time and the commencement of the construction phase is delayed.	Sue Howson	4	3	12	Orange	2	24	Orange	Room by room survey of Wilson site and development of occupation schedule. Early engagement of NHSPS and tenants to identify accommodation requirements. Identification of options for decant. Development of Decant Strategy and Plan	Matthew Parish	James Butler (NHSPS)
2	WIL-02	Strategic and Political	There is a risk that the CCG management reorganisation and move to Local Delivery Units will result in a lack of continuity in leadership.	The focus and drive for the project will not be maintained. Timley decision making will be compromised resulting in delays to the project delivery timeline.	Sue Howson	3	3	9	Orange	5	45	Orange	Early identification of SRO for the project.	Andrew Murray	Andrew Murray
3	WIL-03	Design and Planning	There is a risk that surveys of the site reveal archeology of significant interest.	The scheme is delayed whilst excavations are carried out. This could result in significant delay costs being incurred.	Sue Howson	4	3	12	Orange	1	12	Yellow	Footprint of proposed building to avoid areas of known archeological interest e.g. manor house. If possible contain building within footprint of existing Wilson Hospital.	SLHP	Design Team
4	WIL-04	Design and Planning	There is a risk that full planning permission will be difficult to achieve due to the conservation area status and opposition from vociferous local groups.	Planning permission is not received or the process is prolonged leading to significant delays to the project.	Sue Howson	4	4	16	Red	3	48	Orange	Establish a Community Reference Group as part of the design development process. Develop a robust Communication Strategy and Plan to keep the community informed and to offer opportunities for input and discussion.	SLHP	Sue Howson
5	WIL-05	Funding/Financial/Affordability	There is a risk that capital money will not be made available for the initial purchase of furniture and equipment and/or ongoing lifecycle costs.	Facility unable to open on time.	Sue Howson	5	2	10	Orange	1	10	Yellow	Equipment Funding and Procurement Strategy to be agreed as part of stage 1 business case development. Funding source to be identified and funds secured through business case development if required.	Neil McDowell	CHP
6	WIL-06	Strategic and Political	There is a risk that if the expectations of key stakeholders are not aligned to a realistic delivery model for year one of operation that scarce resources are not focussed on what is achievable.	Resources will not be focussed on ensuring that the core wellbeing services have a secured revenue stream and are operational when the health facility becomes operational.	Dave Curtis	5	2	10	Orange	1	10	Yellow	Clear communication of the vision for the site and the phasing of delivery.	Andrew McMyler	Sue Howson
7	WIL-07	Strategic and Political	That the wellbeing aspects of the vision are not given adequate consideration and that the health services are given priority.	The health service facility is delivered without the benefit of the wellbeing services being co-located on site. The full suite of benefits are not realised both financial and non-financial.	Dave Curtis	4	2	8	Orange	1	8	Yellow	Close working relationships between leads and programme management team through regular scheduled meetings and updates	Dagmar Zeuner	Sue Howson
8	WIL-08	Funding/Financial/Affordability	There is a risk that the requirement for all land transactions to be conducted on a commercial basis will hinder the delivery of the vision for the Wilson campus.	Voluntary and community services will be unable to afford commercial rates and therefore will decline to locate onto the Wilson site. This could potentially limit the improvements in health and social outcomes envisaged with implementation of the East Merton Model of Health and Well Being	Dave Curtis	5	3	15	Red	2	30	Orange	Reviewing of financial and funding options and getting clarity as early as possible if commercial basis or other offer more akin for success	Dagmar Zeuner	Dave Curtis
9	WIL-09	Information Technology	There is a risk that the IT Strategy and Plan for the site is not robust and aligned to the service integration model.	There are interface issues that prevent the implementation of the new health and wellbeing model. Services are unable to share information electronically with a negative impact on patient/user care. Likely to be a specific challenge with social prescribing.	Dave Curtis	3	4	12	Orange	1	12	Yellow	Early engagement of CSU to secure named project management for the programme. Provide a clear narrative of the service integration model for the site	Sue Howson	Doug Hing
10	WIL-10	Design and planning	Mixed messages and inconsistency in timings of messages which could undermine public confidence	Public confidence in our ability to work jointly in partnership and professionally undermined and damaged	Dave Curtis	3	3	9	Orange	4	36	Orange	MCCG are producing and developing a Comms and engagement plan for the whole Wilson 'Health and Wellbeing' Campus which the Community strategy will be part	Michelle Wallington	Abbas Mirzha

No.	ID	Category	Description	Impact	Identified by	Impact	Probability	Score	RAG Status	Proximity	Gross Score	Gross RAG Status	Mitigation/ Countermeasures	Risk Owner	Risk Actionee
11								0			0				
12								0			0				
13								0			0				
14								0			0				
15								0			0				
16								0			0				
17								0			0				
18								0			0				
19								0			0				
20								0			0				